



Republic of the Philippines
Department of Education
 REGION II - CAGAYAN VALLEY
 SCHOOLS DIVISION OF BATANES

July 19, 2024

MARY JANE L. HORNEDO

Manager, WAKAI CONSTRUCTION
 54 Cruz Del Heights, Crystal Cave, Bakakeng Central
 Baguio City, Benguet, Cordillera Administrative Region

Attention: **MS. JANICE E. BATA**
 Authorized Representative

Dear **Ms. Hornedo**:

Greetings from SDO Batanes!

This is to update you on the status of the project "Repair and Rehabilitation of Gabaldon Building" at Ivana Elementary School, Ivana, Batanes. As of July 19, 2024, only 44.75% of the project has been completed within the 180-day contract period.

To illustrate further:

Contract Time, Calendar Days	Date of Notice to Proceed	Original Expiration of Project	Date of Suspension	Days used prior to suspension	Approved Date of Resumption of Project	Days Remaining:	New Expiration of Project	Progress of the Project as of July 2024
180 cd	10/20/2022	04/18/2023	11/28/2022	38 cd	09/13/2023	142 cd	02/02/2024	44.75%

First Billing to date:	First Billing Statement	No. of days successive day of delay to first billing	Liquidated Damages	Thus, First Billing Payment	No. of days successive day of delay after first billing
03/06/24	3,678,232.61	32	122,973.75	3,555,258.86	135

We must cooperate to find a solution in order to prevent more delays and guarantee that the project stays on schedule. We urge you to move quickly to complete the remaining tasks and make the scheduled deadlines.




Address: Basco, Batanes, 3900
 Contact No.: 09603974200
 Email Address: batanes@deped.gov.ph
 Facebook: facebook.com/deped.batanes
 Website: <https://batanes.deped.gov.ph>

Very truly yours,

ALFREDO B. GUMARU JR. EdD, CESO V
School Division Superintendent/ HOPE

For the SDS:


MARCIAL Y. NOGUERA
Chief Education Supervisor / SGOD



SGOD /jcu/ project reminder



Address: Basco, Batanes, 3900
Contact No.: 09603974200
Email Address: batanes@deped.gov.ph
Facebook: facebook.com/deped.batanes
Website: <https://batanes.deped.gov.ph>